

# Erosion Control Plan

City of El Cajon









**GENERAL STORM WATER NOTES**

- A. ALL OPERATION WILL COMPLY WITH THE CITY'S JURISDICTIONAL RUNOFF MANAGEMENT PLAN (JRMP).
- B. THE OWNER AND THE OWNER'S CONTRACTOR ARE RESPONSIBLE FOR POLLUTION PREVENTION PRACTICES TO PREVENT THE DISCHARGE OF SEDIMENT AND POLLUTANTS TO THE PUBLIC STORM DRAIN SYSTEM.
- C. OWNER AND THE OWNER'S CONTRACTOR ARE RESPONSIBLE FOR THE PREVENTION OF EROSION CAUSED BY CLEARING OF VEGETATION, GRADING, DEMOLITION OR CONSTRUCTION.
- D. SEDIMENT, POLLUTION AND EROSION CONTROL MEASURES WILL BE IMPLEMENTED STARTING THE FIRST DAY OF CLEARING, GRADING OR SOIL DISTURBANCE, OR CONSTRUCTION. THESE CONTROLS WILL REMAIN IN EFFECT UNTIL ALL RELEVANT OPERATIONS HAVE BEEN COMPLETED AND DISTURBED SOILS HAVE EITHER: 1) ESTABLISHED VEGETATION, OR 2) OTHER PERMANENT EROSION CONTROL AT 70% COMPLETION.

**EROSION AND SEDIMENT CONTROL NOTES**

- 1. IN CASE OF EMERGENCY, CONTACT: NAME: \_\_\_\_\_ PHONE: \_\_\_\_\_
- 2. THE CONTRACTOR WILL MAINTAIN ALL SEDIMENT AND EROSION CONTROL DEVICES IN GOOD WORKING ORDER TO THE SATISFACTION OF THE CITY ENGINEER THROUGHOUT EVERY PHASE OF THE PROJECT.
- 3. THE CONTRACTOR WILL INSTALL ALL EROSION CONTROL MEASURE ADDITIONAL TO THOSE SPECIFIED BY THE APPROVED EROSION CONTROL PLAN IF REQUIRED TO DO SO BY THE CITY ENGINEER.
- 4. THE CONTRACTOR AND PROPERTY OWNER WILL PREVENT PUBLIC TRESPASS ONTO AREAS WHERE IMPOUNDED WATERS CREATE A HAZARDOUS CONDITION.
- 5. GRADED AREAS AROUND THE PROJECT PERIMETER WILL DRAIN AWAY FROM THE FACE OF SLOPES AT THE END OF EACH WORKING DAY.
- 6. ALL GRAVEL BAGS SHALL HAVE 3/4 INCH MINIMUM AGGREGATE (NO SANDBAGS AND NO BURLAP TYPE BAGS ALLOWED).
- 7. THE EROSION CONTROL BMP'S MUST BE INSTALLED PRIOR TO THE START OF ANY DEMOLITION OR CONSTRUCTION ACTIVITIES. PRIOR TO THE START OF ANY DEMOLITION OR CONSTRUCTION ACTIVITIES, THE CONTRACTOR SHALL NOTIFY THE CITY STORM WATER INSPECTOR AT 619-441-1653.

Project Address \_\_\_\_\_  
 Project APN \_\_\_\_\_  
 Permit Number \_\_\_\_\_  
 Applicant Name \_\_\_\_\_  
 Applicant Address \_\_\_\_\_

Legend (Per Caltrans' Standards)	
	Direction of Flow
	Fiber Rolls (SC-5)
	Gravel Bags (SC-6)
	Silt Fence (SC-1)
	Material Storage
	Solid Waste Management
	Concrete Waste Management
	Sanitary Waste Management

